

OIL INDIA LIMITED - eRTMAC OPERATIONS

OFFICIAL WELL COMPLETION REPORT (WCR) & DRILLING HISTORY
WELL IDENTIFIER: 25/10-9

1. Well Location & Technical Header

Operator: Oil India Limited / Joint North Sea	Well Name: 25/10-9
UTM Easting (X): 452404.2 m	UTM Northing (Y): 6552703.3 m
Latitude: 59.110955° N	Longitude: 2.168871° E
Total Depth (MD): 2972.7 m	Spud Depth: 1333.1 m
Drilling Rig: eRTMAC Semi-Submersible Rig-07	Status: Plugged & Abandoned (P&A;) / Offset Reference

2. Stratigraphic Progression & Formation Tops

Formation / Stratum Name	Top Depth MD (m)	Lithology Characterization	Drillability / Risk Profile
Skade Fm.	1333.1 m	Interbedded Sand / Shale	Loss / Depletion
Grid Fm.	1442.4 m	Interbedded Sand / Shale	Loss / Depletion
Balder Fm.	1551.7 m	Interbedded Sand / Shale	Loss / Depletion
Sele Fm.	1661.0 m	Shale / Claystone with interbedded siltstone	Tight Hole / Swelling
Lista Fm.	1770.3 m	Interbedded Sand / Shale	Loss / Depletion
Heimdal Fm.	1879.6 m	Porous Turbidite Sandstone (Hydrocarbon Bearing)	Loss / Depletion
Vaale Fm.	1988.9 m	Interbedded Sand / Shale	Loss / Depletion
Ekofisk Fm.	2098.2 m	Chalk / Hard Calcareous Limestone	Fractured / Losses
Tor Fm.	2207.6 m	Chalk / Hard Calcareous Limestone	Fractured / Losses
Hod Fm.	2316.9 m	Interbedded Sand / Shale	Loss / Depletion
Blodoeks Fm.	2426.2 m	Interbedded Sand / Shale	Loss / Depletion
Roedby Fm.	2535.5 m	Interbedded Sand / Shale	Loss / Depletion
Draupne Fm.	2644.8 m	Interbedded Sand / Shale	Loss / Depletion
Hugin Fm.	2754.1 m	Interbedded Sand / Shale	Loss / Depletion
Statfjord Fm.	2863.4 m	Interbedded Sand / Shale	Loss / Depletion

3. Casing Design & Mud Program Summary

36 in Hole	30 in Conductor	350 m	Spud Mud / Seawater	1.05 SG	FIT 1.25 SG
26 in Hole	20 in Surface	1,050 m	KCl / Polymer	1.12 SG	LOT 1.45 SG
17-1/2 in Hole	13-3/8 in Interm.	2,200 m	Low Solids Non-Dispersed	1.24 SG	LOT 1.62 SG
12-1/4 in Hole	9-5/8 in Prod.	2673 m	Oil Based / Synthetic Mud	1.32 SG	LOT 1.78 SG

8-1/2 in Hole	7 in Liner	2973 m	Synthetic Oil Based (SOBM)	1.38 SG	LOT 1.88 SG
---------------	------------	--------	----------------------------	---------	-------------

4. Historical Operational Incidents, NPT & Mitigations (Well: 25/10-9)

This section constitutes the institutional memory log extracted by the NWIS knowledge engine. All alerts generated during active drilling cite these exact records.

INCIDENT #1: Stuck Pipe Incident	Severity: HIGH	NPT Hours: 22.5 hrs
Depth Interval: 1820.0 m - 1865.0 m	Formation: HORDALAND GP	Status: Resolved on Site
Event Occurrence Narrative: Mechanical pack-off occurred while pulling BHA through swelling claystones at 1842m. Drill string packed off completely with zero circulation.		
Mitigation Action Applied: Pumped freshwater/glycol pill to break clay pack-off while jarring downwards at 120 klbs. Regained rotation after 8 hours. Reamed interval twice before pulling out of hole.		
Offset Drilling Recommendation & Institutional Lesson: In Hordaland claystone sections, run stabilizer blades with spiral relief grooves and avoid pulling without continuous low-rate pumping.		