

OIL INDIA LIMITED - eRTMAC OPERATIONS

OFFICIAL WELL COMPLETION REPORT (WCR) & DRILLING HISTORY
WELL IDENTIFIER: 34/3-2 S

1. Well Location & Technical Header

Operator: Oil India Limited / Joint North Sea	Well Name: 34/3-2 S
UTM Easting (X): 490616.5 m	UTM Northing (Y): 6853370.1 m
Latitude: 61.813079° N	Longitude: 2.821938° E
Total Depth (MD): 4319.8 m	Spud Depth: 2380.6 m
Drilling Rig: eRTMAC Semi-Submersible Rig-07	Status: Plugged & Abandoned (P&A;) / Offset Reference

2. Stratigraphic Progression & Formation Tops

Formation / Stratum Name	Top Depth MD (m)	Lithology Characterization	Drillability / Risk Profile
Kyrre Fm.	2380.6 m	Interbedded Sand / Shale	Loss / Depletion
Tryggvason Fm.	2596.1 m	Interbedded Sand / Shale	Loss / Depletion
Mime Fm.	2811.5 m	Interbedded Sand / Shale	Loss / Depletion
Heather Fm.	3027.0 m	Interbedded Sand / Shale	Loss / Depletion
Drake Fm.	3242.5 m	Interbedded Sand / Shale	Loss / Depletion
Cook Fm.	3457.9 m	Interbedded Sand / Shale	Loss / Depletion
Burton Fm.	3673.4 m	Interbedded Sand / Shale	Loss / Depletion
Amundsen Fm.	3888.9 m	Interbedded Sand / Shale	Loss / Depletion
Statfjord Fm.	4104.3 m	Interbedded Sand / Shale	Loss / Depletion

3. Casing Design & Mud Program Summary

36 in Hole	30 in Conductor	350 m	Spud Mud / Seawater	1.05 SG	FIT 1.25 SG
26 in Hole	20 in Surface	1,050 m	KCl / Polymer	1.12 SG	LOT 1.45 SG
17-1/2 in Hole	13-3/8 in Interm.	2,200 m	Low Solids Non-Dispersed	1.24 SG	LOT 1.62 SG
12-1/4 in Hole	9-5/8 in Prod.	3100 m	Oil Based / Synthetic Mud	1.32 SG	LOT 1.78 SG
8-1/2 in Hole	7 in Liner	4320 m	Synthetic Oil Based (SOBM)	1.38 SG	LOT 1.88 SG

4. Historical Operational Incidents, NPT & Mitigations (Well: 34/3-2 S)

This section constitutes the institutional memory log extracted by the NWIS knowledge engine. All alerts generated during active drilling cite these exact records.

INCIDENT #1: Well Kick / Influx	Severity: CRITICAL	NPT Hours: 36.0 hrs
Depth Interval: 3820.0 m - 3880.0 m	Formation: STATFJORD FM	Status: Resolved on Site
Event Occurrence Narrative: Major gas influx at 3845m in high-pressure Statfjord sandstone. Flow check positive with 25 bbls pit volume increase in 5 minutes. Mitigation Action Applied: Shut in on pipe rams. SIDPP=480 psi, SICP=590 psi. Successfully killed well via Engineer's Method, raising mud weight from 1.48 SG to 1.62 SG with barite. Offset Drilling Recommendation & Institutional Lesson: Deep Statfjord formation requires pre-loading mud pits with high-density kill fluid prior to reservoir section penetration.		